Revised Version

Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 9:00 on December 11) * The underlined part has corrected on December 18, 2013.

·	ected on December 10, 2	Unit 1	Unit 2	Unit 3	Unit 4	
Water Level of the accumulated water (at 7:00 on December 11)	Water level of Vertical Shaft	<u>Unmeasurable due to drawdown of</u> <u>water level</u> (Less than O.P.+ 850 mm)	O.P.+ 2,808 mm (47 mm increase since 16:00 on December 10)	O.P.+ 2,966 mm (9 mm increase since 16:00 on December 10)	_	
	Water level of Turbine Building	O.P.+ 2,548 mm (1 mm increase since 16:00 on December 10)	O.P.+ 2,851 mm (41 mm increase since 16:00 on December 10)	O.P.+ 3,003 mm (9 mm increase since 16:00 on December 10)	O.P.+ 2,934 mm (10 mm increase since 16:00 on December 10)	
	Water level of Reactor Building	O.P.+ 3,751 mm (5 mm increase since 16:00 on December 10)	O.P.+ 2,936 mm (39 mm increase since 16:00 on December 10)	O.P.+ 3,096 mm (10 mm increase since 16:00 on December 10)	O.P.+ 2,927 mm (8 mm increase since 16:00 on December 10)	
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building	O.P.+ 4,263 mm (Increase from initial level:5,480 mm, No change since 16:00 on December 10)			
		High Temperature Incinerator Building	O.P.+ 2,302 mm (Increase from initial level:3,028 mm, 304 mm decrease since 16:00 on December 10)			
		On-site Bunker Building	O.P.+ 4,354 mm (Water level from floor:558 mm, 6 mm increase since 16:00 on December 10)			
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4	
		_	_	_	_	
		Unit 5 and 6				
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:12 on November 6 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:51 on December 4 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance				
		Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building pactive pump-up by drain facility) to the Unit 2 Turbine Building				