Revised Version

## Situation of water level, transfer and treatment of the accumulated water \* The underlined part has corrected on December 18, 2013.

·	ected on December 18, 2	Unit 1	Unit 2	Unit 3	Unit 4	
Water Level of the accumulated water (at 7:00 on December 12)	Water level of Vertical Shaft	<u>Unmeasurable due to drawdown of water level</u> (Less than O.P.+ 850 mm)	O.P.+ 2,882 mm (42 mm increase since 16:00 on December 11)	O.P.+ 2,982 mm (11 mm increase since 16:00 on December 11)	_	
	Water level of Turbine Building	O.P.+ 2,547 mm (1 mm decrease since 16:00 on December 11)	O.P.+ 2,914 mm (36 mm increase since 16:00 on December 11)	O.P.+ 3,021 mm (11 mm increase since 16:00 on December 11)	O.P.+ 2,950 mm (11 mm increase since 16:00 on December 11)	
	Water level of Reactor Building	O.P.+ 3,763 mm (11 mm increase since 16:00 on December 11)	O.P.+ 3,001 mm (39 mm increase since 16:00 on December 11)	O.P.+ 3,114 mm (10 mm increase since 16:00 on December 11)	O.P.+ 2,942 mm (10 mm increase since 16:00 on December 11)	
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building	O.P.+ 4,270 mm (Increase from initial level:5,487 mm, 5 mm increase since 16:00 on December 11)			
		High Temperature Incinerator Building	O.P.+ 1,836 mm (Increase from initial level:2,562 mm, 295 mm decrease since 16:00 on December 11)			
		On-site Bunker Building	O.P.+ 4,362 mm (Water level from floor:566 mm, 6 mm increase since 16:00 on December 11)			
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4	
		_	_	_	_	
		Unit 5 and 6				
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:12 on November 6 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 7:31 on December 12 Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance				
		ince 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building active pump-up by drain facility) to the Unit 2 Turbine Building.				