

Revised Version

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on December 12)**

* The underlined part has corrected on December 18, 2013.

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 16:00 on December 12)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,909 mm (27 mm increase since 7:00 on December 12)	O.P.+ 2,978 mm (4 mm decrease since 7:00 on December 12)	—
	Water level of Turbine Building	O.P.+ 2,549 mm (2 mm increase since 7:00 on December 12)	O.P.+ 2,937 mm (23 mm increase since 7:00 on December 12)	O.P.+ 3,031 mm (10 mm increase since 7:00 on December 12)	O.P.+ 2,954 mm (4 mm increase since 7:00 on December 12)
	Water level of Reactor Building	O.P.+ 3,768 mm (5 mm increase since 7:00 on December 12)	O.P.+ 3,020 mm (19 mm increase since 7:00 on December 12)	O.P.+ 3,121 mm (7 mm increase since 7:00 on December 12)	O.P.+ 2,948 mm (6 mm increase since 7:00 on December 12)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,264 mm (Increase from initial level:5,481 mm, 6 mm decrease since 7:00 on December 12) O.P.+ 1,887 mm (Increase from initial level:2,613 mm, 51 mm increase since 7:00 on December 12) O.P.+ 4,365 mm (Water level from floor:569 mm, 3 mm increase since 7:00 on December 12)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	—	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 17:45 on December 12)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 15:00 on December 12 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 7:31 on December 12 Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* According to suspension of 2nd Cesium Adsorption Apparatus (Sarry) and water level of Turbine Building,etc, we started the Cesium Adsorption Apparatus at 3:00 PM on December 12 and the steady flow rate was achieved. * Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building. * From 9:40 AM to 2:00 PM on December 12, we conducted transferring water which has been pumped up for a trial from the well point installed between water intakes of Unit 2,3 (coactive pump-up by drain facility) to the Unit Turbine Building.				

※ For quick publication of the data of water level, values are provided as reference values.