

Revised Version

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on December 16)**

* The underlined part has corrected on December 18, 2013.

Water Level of the accumulated water (at 16:00 on December 16)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,145 mm (25 mm increase since 7:00 on December 16)	O.P.+ 2,845 mm (15 mm decrease since 7:00 on December 16)	—
	Water level of Turbine Building	O.P.+ 2,554 mm (1 mm increase since 7:00 on December 16)	O.P.+ 3,133 mm (18 mm increase since 7:00 on December 16)	O.P.+ 2,805 mm (15 mm decrease since 7:00 on December 16)	O.P.+ 2,851 mm (13 mm decrease since 7:00 on December 16)
	Water level of Reactor Building	O.P.+ 3,867 mm (10 mm increase since 7:00 on December 16)	O.P.+ 3,220 mm (17 mm increase since 7:00 on December 16)	O.P.+ 2,880 mm (24 mm decrease since 7:00 on December 16)	O.P.+ 2,880 mm (11 mm decrease since 7:00 on December 16)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,313 mm (Increase from initial level:5,530 mm, 16 mm increase since 7:00 on December 16) O.P.+ 2,034 mm (Increase from initial level:2,760 mm, 16 mm increase since 7:00 on December 16) O.P.+ 4,395 mm (Water level from floor:599 mm, 3 mm increase since 7:00 on December 16)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	—	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 17:45 on December 12)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank Transfer Completed (From 10:00 on December 16 to 15:00 on December 16)			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 7:53 on December 16 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 7:31 on December 12 Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building.				

※ For quick publication of the data of water level, values are provided as reference values.