

Revised Version

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 18:00 on December 17)**

* The underlined part has corrected on December 18, 2013.

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 16:00 on December 17)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,174 mm (5 mm decrease since 7:00 on December 17)	O.P.+ 2,818 mm (4 mm decrease since 7:00 on December 17)	—
	Water level of Turbine Building	O.P.+ 2,553 mm (1 mm decrease since 7:00 on December 17)	O.P.+ 3,160 mm (2 mm decrease since 7:00 on December 17)	O.P.+ 2,790 mm (13 mm increase since 7:00 on December 17)	O.P.+ 2,817 mm (12 mm decrease since 7:00 on December 17)
	Water level of Reactor Building	O.P.+ 3,892 mm (8 mm increase since 7:00 on December 17)	O.P.+ 3,262 mm (12 mm increase since 7:00 on December 17)	O.P.+ 2,863 mm (3 mm increase since 7:00 on December 17)	O.P.+ 2,854 mm (9 mm decrease since 7:00 on December 17)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,326 mm (Increase from initial level:5,543 mm, 4 mm increase since 7:00 on December 17) O.P.+ 2,067 mm (Increase from initial level:2,793 mm, 13 mm increase since 7:00 on December 17) O.P.+ 4,402 mm (Water level from floor:606 mm, 2 mm increase since 7:00 on December 17)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:20 on December 17)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 16:00 on December 17)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on December 17 to 15:00 on December 17)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 7:53 on December 16 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 7:31 on December 12 Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* Since 1:33 PM on September 7, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building. *From 17:45 on December 12 to 16:15 on December 17, we transferred accumulated water from Unit 3 turbine building to the Central Radioactive Waste Treatment Facility (Process Main Building). From 16:00, we started transferring water to the Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building). * We initially announced in the “Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station” (from 18:00 on December 8 to 18:00 on December 17) that the water level of Unit 1 vertical shaft was “O.P.+850mm”. However, we have corrected this information to “measurement could not be performed due to the decrease of water level (below O.P.+850mm)” on December 18, 2013.				

※ For quick publication of the data of water level, values are provided as reference values.