

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on December 20)**

Water Level of the accumulated water (at 7:00 on December 20)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,991 mm (53 mm decrease since 7:00 on December 19)	O.P.+ 2,885 mm (34 mm increase since 7:00 on December 19)	—
	Water level of Turbine Building	O.P.+ 2,555 mm (1 mm increase since 7:00 on December 19)	O.P.+ 3,005 mm (46 mm decrease since 7:00 on December 19)	O.P.+ 2,925 mm (37 mm increase since 7:00 on December 19)	O.P.+ 2,844 mm (23 mm increase since 7:00 on December 19)
	Water level of Reactor Building	O.P.+ 3,942 mm (39 mm increase since 7:00 on December 19)	O.P.+ 3,132 mm (38 mm decrease since 7:00 on December 19)	O.P.+ 3,019 mm (52 mm increase since 7:00 on December 19)	O.P.+ 2,846 mm (16 mm increase since 7:00 on December 19)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,031 mm (Increase from initial level:5,248 mm, 10 mm increase since 7:00 on December 19) O.P.+ 2,235 mm (Increase from initial level:2,961 mm, 247 mm decrease since 7:00 on December 19) O.P.+ 4,422 mm (Water level from floor:626 mm, 8 mm increase since 7:00 on December 19)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:20 on December 17)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 16:00 on December 17)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank Transfer Completed (From 10:00 on December 19 to 15:00 on December 19)			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 19:21 on December 18   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 18:08 on December 18   In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* Since 12:51 PM on December 18, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building (coactive pump-up by drain facility) to the Unit 2 Turbine Building.				

※ For quick publication of the data of water level, values are provided as reference values.