Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 9:00 on December 27)

		Unit 1	Unit 2	Unit 3	Unit 4	
Water Level of the accumulated water (at 7:00 on December 27)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,949 mm (92 mm increase since 7:00 on December 26)	O.P.+ 2,914 mm (29 mm decrease since 7:00 on December 26)	_	
	Water level of Turbine Building	O.P.+ 2,644 mm (6 mm increase since 7:00 on December 26)	O.P.+ 2,972 mm (78 mm increase since 7:00 on December 26)	O.P.+ 2,894 mm (44 mm decrease since 7:00 on December 26)	O.P.+ 2,900 mm (25 mm decrease since 7:00 on December 26)	
	Water level of Reactor Building	O.P.+ 3,976 mm (12 mm decrease since 7:00 on December 26)	O.P.+ 3,067 mm (87 mm increase since 7:00 on December 26)	O.P.+ 2,985 mm (53 mm decrease since 7:00 on December 26)	O.P.+ 2,911 mm (14 mm decrease since 7:00 on December 26)	
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building	O.P.+ 4,156 mm (Increase from initial level:5,373 mm, 81 mm increase since 7:00 on December 26)			
		High Temperature Incinerator Building	O.P.+ 1,849 mm (Increase from initial level:2,575 mm, 111 mm increase since 7:00 on December 26)			
		On-site Bunker Building	O.P.+ 4,274 mm (Water level from floor:478 mm, 198 mm decrease since 7:00 on December 26)			
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4	
		_	_	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 16:00 on December 17)		
		Unit 5 and 6				
		_				
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 19:21 on December 18 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:54 on December 26 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance				
Notes	was restarted after the * From 10:12 AM to 5: * Since 12:51 PM on [3:20 AM on December26, we temporarily stopped the second Cesium Adsorption Apparatus (SARRY) for a filter cleaning. At 12:21 PM on the same day, the apparatus restarted after the filter cleaning, and the steady flow rate was achieved at 12:54 PM on the same day. m 10:12 AM to 5:00 PM on December 26, transfer of the accumulated water from the On-site Bunker Building to the Process Main Building had been conducted. ce 12:51 PM on December 18, we have been transferring water which has been pumped up from the well point installed at the east side of Unit 2 Turbine Building cive pump-up by drain facility) to the Unit 2 Turbine Building.				
For quick publication of the data of water level, values are provided as reference values.						