

Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 9:00 on January 8)

Water Level of the accumulated water (at 7:00 on January 8)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,902 mm (83 mm increase since 7:00 on January 7)	O.P.+ 2,821 mm (28 mm decrease since 7:00 on January 7)	—
	Water level of Turbine Building	O.P.+ 2,683 mm (2 mm decrease since 7:00 on January 7)	O.P.+ 2,930 mm (70 mm increase since 7:00 on January 7)	O.P.+ 2,826 mm (63 mm decrease since 7:00 on January 7)	O.P.+ 2,817 mm (9 mm decrease since 7:00 on January 7)
	Water level of Reactor Building	O.P.+ 3,865 mm (25 mm decrease since 7:00 on January 7)	O.P.+ 3,030 mm (34 mm increase since 7:00 on January 7)	O.P.+ 2,917 mm (60 mm decrease since 7:00 on January 7)	O.P.+ 2,827 mm (3 mm increase since 7:00 on January 7)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,182 mm (Increase from initial level:5,399 mm, 6 mm increase since 7:00 on January 7) O.P.+ 1,719 mm (Increase from initial level:2,445 mm, 219 mm increase since 7:00 on January 7) O.P.+ 4,345 mm (Water level from floor:549 mm, 5 mm increase since 7:00 on January 7)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Transfer Completed (From 9:34 on December 31 to 9:25 on January 7)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 16:00 on December 17)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 19:21 on December 18 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 14:54 on January 7 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* At 9:00 AM on January 7, we temporarily stopped the second Cesium Adsorption Apparatus (SARRY) for a filter cleaning. At 1:38 PM on the same day, the apparatus was restarted after the filter cleaning, and the steady flow rate was achieved at 2:54 PM on the same day.				

※ For quick publication of the data of water level, values are provided as reference values.