

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on January 30)**

Water Level of the accumulated water (at 7:00 on January 30)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,009 mm (60 mm decrease since 7:00 on January 29)	O.P.+ 2,750 mm (11 mm increase since 7:00 on January 29)	—
	Water level of Turbine Building	O.P.+ 2,463 mm (No change since 7:00 on January 29)	O.P.+ 3,019 mm (44 mm decrease since 7:00 on January 29)	O.P.+ 2,788 mm (12 mm increase since 7:00 on January 29)	O.P.+ 2,731 mm (11 mm increase since 7:00 on January 29)
	Water level of Reactor Building	O.P.+ 3,898 mm (19 mm decrease since 7:00 on January 29)	O.P.+ 3,156 mm (47 mm decrease since 7:00 on January 29)	O.P.+ 2,874 mm (18 mm increase since 7:00 on January 29)	O.P.+ 2,741 mm (6 mm increase since 7:00 on January 29)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,350 mm (Increase from initial level:5,567 mm, 78 mm increase since 7:00 on January 29) O.P.+ 2,043 mm (Increase from initial level:2,769 mm, 93 mm increase since 7:00 on January 29) O.P.+ 4,246 mm (Water level from floor:450 mm, 211 mm decrease since 7:00 on January 29)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 9:33 on January 26)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:37 on January 24)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 19:21 on December 18 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 16:45 on January 23 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	- From 9:57 AM to 5:06 PM on January 29, transfer of accumulated water from the On-site Bunker Building to the Process Main Building was conducted.				

※ For quick publication of the data of water level, values are provided as reference values.