

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on January 31)**

Water Level of the accumulated water (at 7:00 on January 31)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,964 mm (45 mm decrease since 7:00 on January 30)	O.P.+ 2,762 mm (12 mm increase since 7:00 on January 30)	—
	Water level of Turbine Building	O.P.+ 2,464 mm (1 mm increase since 7:00 on January 30)	O.P.+ 2,982 mm (37 mm decrease since 7:00 on January 30)	O.P.+ 2,801 mm (13 mm increase since 7:00 on January 30)	O.P.+ 2,744 mm (13 mm increase since 7:00 on January 30)
	Water level of Reactor Building	O.P.+ 3,885 mm (13 mm decrease since 7:00 on January 30)	O.P.+ 3,129 mm (27 mm decrease since 7:00 on January 30)	O.P.+ 2,884 mm (10 mm increase since 7:00 on January 30)	O.P.+ 2,749 mm (8 mm increase since 7:00 on January 30)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,354 mm (Increase from initial level:5,571 mm, 4 mm increase since 7:00 on January 30) O.P.+ 2,176 mm (Increase from initial level:2,902 mm, 133 mm increase since 7:00 on January 30) O.P.+ 4,251 mm (Water level from floor:455 mm, 5 mm increase since 7:00 on January 30)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 9:33 on January 26)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:37 on January 24)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 19:21 on December 18 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 16:45 on January 23 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	At 9:15 AM on January 30, we temporarily stopped the second Cesium Adsorption Apparatus (SARRY) for a filter cleaning. At 1:45 PM on the same day, the apparatus was restarted after the filter cleaning, and the steady flow rate was achieved at 2:30 PM on the same day.				

※ For quick publication of the data of water level, values are provided as reference values.