

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on February 19)**

Water Level of the accumulated water (at 7:00 on February 19)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,030 mm (96 mm increase since 7:00 on February 18)	O.P.+ 2,704 mm (29 mm decrease since 7:00 on February 18)	—
	Water level of Turbine Building	O.P.+ 2,645 mm (33 mm increase since 7:00 on February 18)	O.P.+ 3,033 mm (81 mm increase since 7:00 on February 18)	O.P.+ 2,711 mm (59 mm decrease since 7:00 on February 18)	O.P.+ 2,709 mm (2 mm decrease since 7:00 on February 18)
	Water level of Reactor Building	O.P.+ 4,069 mm (43 mm decrease since 7:00 on February 18)	O.P.+ 3,131 mm (46 mm increase since 7:00 on February 18)	O.P.+ 2,796 mm (57 mm decrease since 7:00 on February 18)	O.P.+ 2,736 mm (10 mm increase since 7:00 on February 18)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,423 mm (Increase from initial level:5,640 mm, 6 mm increase since 7:00 on February 18) O.P.+ 2,102 mm (Increase from initial level:2,828 mm, 113 mm increase since 7:00 on February 18) O.P.+ 4,343 mm (Water level from floor:547 mm, 5 mm increase since 7:00 on February 18)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Transfer Completed (From 10:00 on February 10 to 9:28 on February 18)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:37 on January 24)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank Transfer Completed (From 10:00 on February 18 to 15:00 on February 18)			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 19:21 on December 18 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 13:12 on February 18 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* At 8:23 AM on February 18, we temporarily stopped the second Cesium Adsorption Apparatus (SARRY) for a filter cleaning. At 12:39 PM on the same day, the apparatus was restarted after the filter cleaning, and the steady flow rate was achieved at 1:12 PM on the same day.				

※ For quick publication of the data of water level, values are provided as reference values.