## Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 9:00 on February 25)

		Unit 1	Unit 2	Unit 3	Unit 4	
Water Level of the accumulated water (at 7:00 on February 25)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,111 mm (55 mm decrease since 7:00 on February 24)	O.P.+ 2,664 mm (19 mm increase since 7:00 on February 24)	_	
	Water level of Turbine Building	O.P.+ 2,765 mm (11 mm increase since 7:00 on February 24)	O.P.+ 3,102 mm (44 mm decrease since 7:00 on February 24)	O.P.+ 2,709 mm (20 mm increase since 7:00 on February 24)	O.P.+ 2,657 mm (14 mm increase since 7:00 on February 24)	
	Water level of Reactor Building	O.P.+ 3,924 mm (12 mm decrease since 7:00 on February 24)	O.P.+ 3,229 mm (43 mm decrease since 7:00 on February 24)	O.P.+ 2,798 mm (27 mm increase since 7:00 on February 24)	O.P.+ 2,698 mm (No change since 7:00 on February 24)	
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building	O.P.+ 4,325 mm (Increase from initial level:5,542 mm, 4 mm increase since 7:00 on February 24)			
		High Temperature Incinerator Building	O.P.+ 1,841 mm (Increase from initial level:2,567 mm, 38 mm decrease since 7:00 on February 24)			
		On-site Bunker Building	O.P.+ 4,374 mm (Water level from floor:578 mm, 5 mm increase since 7:00 on February 24)			
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4	
		_	Basement of Unit 2 Turbine Building  →Basement of Unit 3 Turbine  Building  Currently being transferred  (Since 10:37 on February 22)	Basement of Unit 3 Turbine Building  →Centralized Radiation Waste  Treatment Facility (High  Temperature Incinerator Building)  Currently being transferred  (Since 14:37 on January 24)		
		Unit 5 and 6				
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on February 24 to 15:00 on February 24)		
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 19:21 on December 18 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 7:27 on February 25 Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance				
Notes	* At 7:27 AM on Febru	7:27 AM on February 25, we temporarily stopped the second Cesium Adsorption Apparatus (SARRY) for vessel replacement.				