

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on March 5)**

Water Level of the accumulated water (at 7:00 on March 5)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,127 mm (86 mm increase since 7:00 on March 4)	O.P.+ 2,671 mm (27 mm decrease since 7:00 on March 4)	—
	Water level of Turbine Building	O.P.+ 2,577 mm (3 mm increase since 7:00 on March 4)	O.P.+ 3,114 mm (72 mm increase since 7:00 on March 4)	O.P.+ 2,656 mm (44 mm decrease since 7:00 on March 4)	O.P.+ 2,703 mm (18 mm decrease since 7:00 on March 4)
	Water level of Reactor Building	O.P.+ 3,858 mm (18 mm increase since 7:00 on March 4)	O.P.+ 3,211 mm (77 mm increase since 7:00 on March 4)	O.P.+ 2,762 mm (37 mm decrease since 7:00 on March 4)	O.P.+ 2,745 mm (7 mm decrease since 7:00 on March 4)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,362 mm (Increase from initial level:5,579 mm, 3 mm increase since 7:00 on March 4) O.P.+ 1,638 mm (Increase from initial level:2,364 mm, 32 mm increase since 7:00 on March 4) O.P.+ 4,408 mm (Water level from floor:612 mm, 4 mm increase since 7:00 on March 4)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	—	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:37 on January 24)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 9:30 on March 4 to 15:30 on March 4)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 19:21 on December 18 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:43 on March 4 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* At 9:20 AM on March 4, we temporarily stopped the second Cesium Adsorption Apparatus (SARRY) for a filter cleaning. At 12:08 PM on the same day, the apparatus was restarted after the filter cleaning, and the steady flow rate was achieved at 12:43 PM on the same day.				

※ For quick publication of the data of water level, values are provided as reference values.