

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on March 11)**

Water Level of the accumulated water (at 7:00 on March 11)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,169 mm (63 mm decrease since 7:00 on March 10)	O.P.+ 2,659 mm (55 mm increase since 7:00 on March 10)	—
	Water level of Turbine Building	O.P.+ 2,611 mm (2 mm increase since 7:00 on March 10)	O.P.+ 3,145 mm (53 mm decrease since 7:00 on March 10)	O.P.+ 2,701 mm (63 mm increase since 7:00 on March 10)	O.P.+ 2,629 mm (19 mm increase since 7:00 on March 10)
	Water level of Reactor Building	O.P.+ 3,966 mm (21 mm decrease since 7:00 on March 10)	O.P.+ 3,287 mm (56 mm decrease since 7:00 on March 10)	O.P.+ 2,797 mm (66 mm increase since 7:00 on March 10)	O.P.+ 2,682 mm (2 mm decrease since 7:00 on March 10)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,536 mm (Increase from initial level:5,753 mm, 18 mm increase since 7:00 on March 10) O.P.+ 1,241 mm (Increase from initial level:1,967 mm, 41 mm decrease since 7:00 on March 10) O.P.+ 4,436 mm (Water level from floor:640 mm, 4 mm increase since 7:00 on March 10)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:05 on March 8)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 9:51 on March 10)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 16:40 on March 10 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 10:54 on March 10 Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	*1 From 2:37 PM on January 24 to 9:35 AM on March 10, transfer of the accumulated water from Unit 3 Turbine Building to the Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building) was conducted. At 9:51 AM on March 10, water transfer to the Central Radioactive Waste Treatment Facility (Process Main Building) was started. *2 At 10:54 AM on March 10, we stopped the second Cesium Adsorption Apparatus (SARRY) for the reliability improvement installation. Therefore, we started operation of the Cesium Absorption Apparatus at 4:16 PM on the same day, and it reached steady flow at 4:40 PM.				

※ For quick publication of the data of water level, values are provided as reference values.