

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on March 13)**

Water Level of the accumulated water (at 7:00 on March 13)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,047 mm (62 mm decrease since 7:00 on March 12)	O.P.+ 2,720 mm (30 mm increase since 7:00 on March 12)	—
	Water level of Turbine Building	O.P.+ 2,616 mm (3 mm increase since 7:00 on March 12)	O.P.+ 3,046 mm (48 mm decrease since 7:00 on March 12)	O.P.+ 2,765 mm (30 mm increase since 7:00 on March 12)	O.P.+ 2,680 mm (26 mm increase since 7:00 on March 12)
	Water level of Reactor Building	O.P.+ 3,912 mm (27 mm decrease since 7:00 on March 12)	O.P.+ 3,201 mm (42 mm decrease since 7:00 on March 12)	O.P.+ 2,869 mm (39 mm increase since 7:00 on March 12)	O.P.+ 2,700 mm (11 mm increase since 7:00 on March 12)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,267 mm (Increase from initial level:5,484 mm, 197 mm decrease since 7:00 on March 12) O.P.+ 1,600 mm (Increase from initial level:2,326 mm, 346 mm increase since 7:00 on March 12) O.P.+ 4,445 mm (Water level from floor:649 mm, 5 mm increase since 7:00 on March 12)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:05 on March 8)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 15:48 on March 12)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 16:40 on March 10 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 10:54 on March 10 Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* From 9:51 AM on March 10 to 3:32 PM on March 12, the accumulated water in Unit 3 Turbine Building basement was transferred to the Central Radioactive Waste Treatment Facility (Process Main Building). At 3:48 PM on the same day, water transfer to the Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building) was started.				

※ For quick publication of the data of water level, values are provided as reference values.