

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on April 8)**

|  |  |  |   |  |  |
|--|--|--|---|--|--|
| Water Level of the accumulated water<br>(at 7:00 on April 8) |  | Unit 1   | Unit 2  | Unit 3   | Unit 4   |
|  | Water level of Vertical Shaft  | Unmeasurable due to drawdown of water level<br>(Less than O.P.+ 850 mm)  | O.P.+ 2,892 mm<br>(28 mm decrease since 7:00 on April 7)  | O.P.+ 2,985 mm<br>(43 mm increase since 7:00 on April 7)   | —  |
|  | Water level of Turbine Building  | O.P.+ 2,905 mm<br>(43 mm increase since 7:00 on April 7)   | O.P.+ 2,908 mm<br>(26 mm decrease since 7:00 on April 7)  | O.P.+ 3,019 mm<br>(32 mm increase since 7:00 on April 7)   | O.P.+ 2,909 mm<br>(28 mm increase since 7:00 on April 7) |
|  | Water level of Reactor Building  | O.P.+ 4,368 mm<br>(39 mm decrease since 7:00 on April 7)   | O.P.+ 3,047 mm<br>(21 mm decrease since 7:00 on April 7)  | O.P.+ 3,129 mm<br>(35 mm increase since 7:00 on April 7)   | O.P.+ 2,880 mm<br>(21 mm increase since 7:00 on April 7) |
|  | Water level of each building in the Centralized Radiation Waste Treatment Facility | Process Main Building<br>High Temperature Incinerator Building<br>On-site Bunker Building  | O.P.+ 4,307 mm (Increase from initial level:5,524 mm, 7 mm increase since 7:00 on April 7)<br>O.P.+ 2,280 mm (Increase from initial level:3,006 mm, 46 mm decrease since 7:00 on April 7)<br>O.P.+ 4,416 mm (Water level from floor:620 mm, 44 mm increase since 7:00 on April 7) |  |  |
| Situation of transfer of the accumulated water               |  | Unit 1   | Unit 2  | Unit 3   | Unit 4   |
|  |  | —  | Basement of Unit 2 Turbine Building<br>→Basement of Unit 3 Turbine Building<br>Currently being transferred<br>(Since 9:49 on March 27)  | Basement of Unit 3 Turbine Building<br>→Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building)<br>Currently being transferred<br>(Since 15:48 on March 12) | —  |
|  |  | Unit 5 and 6   |   |  |  |
|  |  | Basement of Unit 6 Turbine Building<br>→Temporary Tank   | Transfer Completed  | (From 10:00 on April 7 to 15:00 on April 7)  |  |
| Operation condition of water treatment facility              |  | Cesium Adsorption Apparatus: Since 9:04 on March 14   Suspended<br>2nd Cesium Adsorption Apparatus (Sarry): Since 15:00 on April 2   In operation<br>Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance<br>Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance |   |  |  |
| Notes  |  |  |   |  |  |

※ For quick publication of the data of water level, values are provided as reference values.