

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on April 10)**

Water Level of the accumulated water (at 7:00 on April 10)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,825 mm (33 mm decrease since 7:00 on April 9)	O.P.+ 3,013 mm (13 mm increase since 7:00 on April 9)	—
	Water level of Turbine Building	O.P.+ 2,985 mm (38 mm increase since 7:00 on April 9)	O.P.+ 2,850 mm (30 mm decrease since 7:00 on April 9)	O.P.+ 3,052 mm (12 mm increase since 7:00 on April 9)	O.P.+ 2,959 mm (23 mm increase since 7:00 on April 9)
	Water level of Reactor Building	O.P.+ 4,274 mm (49 mm decrease since 7:00 on April 9)	O.P.+ 2,989 mm (26 mm decrease since 7:00 on April 9)	O.P.+ 3,165 mm (16 mm increase since 7:00 on April 9)	O.P.+ 2,919 mm (19 mm increase since 7:00 on April 9)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,311 mm (Increase from initial level:5,528 mm, 120 mm increase since 7:00 on April 9) O.P.+ 2,378 mm (Increase from initial level:3,104 mm, 134 mm increase since 7:00 on April 9) O.P.+ 4,494 mm (Water level from floor:698 mm, 38 mm increase since 7:00 on April 9)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 9:49 on March 27)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 15:48 on March 12)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on April 9 to 15:00 on April 9)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:04 on March 14   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 14:00 on April 9   In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* At 9:17 AM on April 9, we temporarily stopped the second Cesium Adsorption Apparatus (SARRY) for a filter cleaning. At 1:13 PM on the same day, the apparatus was restarted after the filter cleaning, and the steady flow rate was achieved at 2:00 PM on the same day.				

※ For quick publication of the data of water level, values are provided as reference values.