

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on April 11)**

Water Level of the accumulated water (at 7:00 on April 11)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,914 mm (89 mm increase since 7:00 on April 10)	O.P.+ 2,976 mm (37 mm decrease since 7:00 on April 10)	—
	Water level of Turbine Building	O.P.+ 3,021 mm (36 mm increase since 7:00 on April 10)	O.P.+ 2,923 mm (73 mm increase since 7:00 on April 10)	O.P.+ 2,985 mm (67 mm decrease since 7:00 on April 10)	O.P.+ 2,962 mm (3 mm increase since 7:00 on April 10)
	Water level of Reactor Building	O.P.+ 4,226 mm (48 mm decrease since 7:00 on April 10)	O.P.+ 3,025 mm (36 mm increase since 7:00 on April 10)	O.P.+ 3,100 mm (65 mm decrease since 7:00 on April 10)	O.P.+ 2,936 mm (17 mm increase since 7:00 on April 10)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,374 mm (Increase from initial level:5,591 mm, 63 mm increase since 7:00 on April 10) O.P.+ 2,351 mm (Increase from initial level:3,077 mm, 27 mm decrease since 7:00 on April 10) O.P.+ 4,329 mm (Water level from floor:533 mm, 165 mm decrease since 7:00 on April 10)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Transfer Completed (From 9:49 on March 27 to 9:50 on April 10)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 15:48 on March 12)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building Temporary Tank	Transfer Completed (From 10:00 on April 10 to 15:00 on April 10)		
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:04 on March 14 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 14:00 on April 9 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	- From 9:41 AM to 5:44 PM on April 10, transfer of accumulated water from the On-site Bunker Building to the Process Main Building was conducted.				

For quick publication of the data of water level, values are provided as reference values.