

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on April 14)**

Water Level of the accumulated water (at 7:00 on April 14)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,187 mm (83 mm increase since 7:00 on April 13)	O.P.+ 2,864 mm (36 mm decrease since 7:00 on April 13)	—
	Water level of Turbine Building	O.P.+ 2,828 mm (27 mm increase since 7:00 on April 13)	O.P.+ 3,158 mm (69 mm increase since 7:00 on April 13)	O.P.+ 2,844 mm (41 mm decrease since 7:00 on April 13)	O.P.+ 2,896 mm (25 mm decrease since 7:00 on April 13)
	Water level of Reactor Building	O.P.+ 4,159 mm (12 mm decrease since 7:00 on April 13)	O.P.+ 3,249 mm (71 mm increase since 7:00 on April 13)	O.P.+ 2,946 mm (44 mm decrease since 7:00 on April 13)	O.P.+ 2,925 mm (10 mm decrease since 7:00 on April 13)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,363 mm (Increase from initial level:5,580 mm, 33 mm increase since 7:00 on April 13) O.P.+ 2,303 mm (Increase from initial level:3,029 mm, 9 mm decrease since 7:00 on April 13) O.P.+ 4,413 mm (Water level from floor:617 mm, 82 mm decrease since 7:00 on April 13)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	—	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 15:48 on March 12)	—
		Unit 5 and 6 —			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:04 on March 14 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 14:00 on April 9 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	- From 1:57 PM to 5:37 PM on April 13, accumulated water was transferred from the On-site Bunker Building to the Process Main Building. - Water level was found to be increased in the On-site Bunker Building, while it was decreased in the Process Main Building (opposite fluctuation from normal) during transfer from the On-site Bunker Building to the Process Main Building since April 10. As a result of site investigation, 4 temporary pumps in the accumulated transfer line which are not usually in use were found to be under operation at 3 buildings out of 4 buildings (Process Main Building, High Incinerator Building, On-site Bunker Building, and Incineration Workshop Building) of the Central Radioactive Waste Treatment Facility. Therefore, 4 temporary pumps are suspended in order to stop water transfer from 5:02 PM to 5:22 PM on April 13. No abnormalities such as leakage have been found in each transfer line when the temporary pumps were suspended.				

※ For quick publication of the data of water level, values are provided as reference values.