

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on April 17)**

Water Level of the accumulated water (at 7:00 on April 17)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,186 mm (20 mm decrease since 7:00 on April 16)	O.P.+ 2,876 mm (42 mm increase since 7:00 on April 16)	—
	Water level of Turbine Building	O.P.+ 2,897 mm (18 mm increase since 7:00 on April 16)	O.P.+ 3,157 mm (17 mm decrease since 7:00 on April 16)	O.P.+ 2,920 mm (57 mm increase since 7:00 on April 16)	O.P.+ 2,855 mm (9 mm increase since 7:00 on April 16)
	Water level of Reactor Building	O.P.+ 4,145 mm (8 mm decrease since 7:00 on April 16)	O.P.+ 3,277 mm (24 mm decrease since 7:00 on April 16)	O.P.+ 3,023 mm (66 mm increase since 7:00 on April 16)	O.P.+ 2,893 mm (7 mm decrease since 7:00 on April 16)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,374 mm (Increase from initial level:5,591 mm, 3 mm increase since 7:00 on April 16) O.P.+ 2,164 mm (Increase from initial level:2,890 mm, 155 mm decrease since 7:00 on April 16) O.P.+ 4,425 mm (Water level from floor:629 mm, 3 mm increase since 7:00 on April 16)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 16:16 on April 16)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 16:06 on April 16)	—
		Unit 5 and 6			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:04 on March 14   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 7:20 on April 17   Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	*1 From 10:09 AM on April 15 to 9:31 AM on April 16, accumulated water was transferred from Unit 2 Turbine Building to Unit 3 Turbine Building. At 4:16 PM on the same day, water transfer from Unit 2 Turbine Building to Unit 3 Turbine Building was started. *2 From 3:48 PM on March 12 to 9:52 AM on April 16, accumulated water was transferred from Unit 3 Turbine Building to the Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building). At 4:06 PM on the same day, water transfer from Unit 3 Turbine Building to the Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building) was started. *3 At 7:20 AM on April 17, we temporarily stopped the second Cesium Adsorption Apparatus (SARRY) for vessel replacement and filter cleaning.				

For quick publication of the data of water level, values are provided as reference values.