

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on April 18)**

Water Level of the accumulated water (at 7:00 on April 18)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,194 mm (8 mm increase since 7:00 on April 17)	O.P.+ 2,895 mm (19 mm increase since 7:00 on April 17)	—
	Water level of Turbine Building	O.P.+ 2,917 mm (20 mm increase since 7:00 on April 17)	O.P.+ 3,165 mm (8 mm increase since 7:00 on April 17)	O.P.+ 2,941 mm (21 mm increase since 7:00 on April 17)	O.P.+ 2,871 mm (16 mm increase since 7:00 on April 17)
	Water level of Reactor Building	O.P.+ 4,134 mm (11 mm decrease since 7:00 on April 17)	O.P.+ 3,253 mm (24 mm decrease since 7:00 on April 17)	O.P.+ 3,042 mm (19 mm increase since 7:00 on April 17)	O.P.+ 2,892 mm (1 mm decrease since 7:00 on April 17)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,379 mm (Increase from initial level:5,596 mm, 5 mm increase since 7:00 on April 17) O.P.+ 2,155 mm (Increase from initial level:2,881 mm, 9 mm decrease since 7:00 on April 17) O.P.+ 4,428 mm (Water level from floor:632 mm, 3 mm increase since 7:00 on April 17)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Transfer Completed (From 16:16 on April 16 to 18:53 on April 17)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Transfer Completed (From 16:06 on April 16 to 19:14 on April 17)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:04 on March 14 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 18:59 on April 17 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* At 7:20 AM on April 17, we temporarily stopped the Second Cesium Adsorption Apparatus (SARRY) for vessel replacement and filter cleaning. At 6:19 PM on the same day, the apparatus was restarted after the vessel replacement and filter cleaning, and the steady flow rate was achieved at 6:59 PM on the same day.				

※ For quick publication of the data of water level, values are provided as reference values.