

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on April 24)**

Water Level of the accumulated water (at 7:00 on April 24)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,910 mm (44 mm decrease since 7:00 on April 23)	O.P.+ 2,981 mm (11 mm increase since 7:00 on April 23)	—
	Water level of Turbine Building	O.P.+ 2,561 mm (437 mm decrease since 7:00 on April 23)	O.P.+ 2,918 mm (39 mm decrease since 7:00 on April 23)	O.P.+ 3,023 mm (10 mm increase since 7:00 on April 23)	O.P.+ 2,953 mm (9 mm increase since 7:00 on April 23)
	Water level of Reactor Building	O.P.+ 4,001 mm (33 mm decrease since 7:00 on April 23)	O.P.+ 3,049 mm (46 mm decrease since 7:00 on April 23)	O.P.+ 3,138 mm (12 mm increase since 7:00 on April 23)	O.P.+ 2,996 mm (59 mm increase since 7:00 on April 23)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,174 mm (Increase from initial level:5,391 mm, 241 mm decrease since 7:00 on April 23) O.P.+ 1,644 mm (Increase from initial level:2,370 mm, 87 mm decrease since 7:00 on April 23) O.P.+ 4,190 mm (Water level from floor:394 mm, 247 mm decrease since 7:00 on April 23)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		Basement of Unit 1 Turbine Building → Currently being transferred (Since 18:23 on April 23)	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 16:39 on April 18)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 9:34 on April 21)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on April 23 to 15:00 on April 23)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 8:32 on April 24   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 8:26 on April 21   Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	- From 9:49 AM to 6:05 PM on April 23, accumulated water was transferred from the On-site Bunker Building to the Process Main Building. * At 8:32 AM on April 24, Cesium Adsorption Apparatus was suspended since the check to see the effect of water stop work at the Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building) was completed.				

※ For quick publication of the data of water level, values are provided as reference values.