

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on April 25)**

Water Level of the accumulated water (at 7:00 on April 25)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,866 mm (44 mm decrease since 7:00 on April 24)	O.P.+ 3,000 mm (19 mm increase since 7:00 on April 24)	—
	Water level of Turbine Building	O.P.+ 2,477 mm (84 mm decrease since 7:00 on April 24)	O.P.+ 2,875 mm (43 mm decrease since 7:00 on April 24)	O.P.+ 3,044 mm (21 mm increase since 7:00 on April 24)	O.P.+ 2,966 mm (13 mm increase since 7:00 on April 24)
	Water level of Reactor Building	O.P.+ 3,969 mm (32 mm decrease since 7:00 on April 24)	O.P.+ 3,012 mm (37 mm decrease since 7:00 on April 24)	O.P.+ 3,157 mm (19 mm increase since 7:00 on April 24)	O.P.+ 3,006 mm (10 mm increase since 7:00 on April 24)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,196 mm (Increase from initial level:5,413 mm, 22 mm increase since 7:00 on April 24) O.P.+ 1,559 mm (Increase from initial level:2,285 mm, 85 mm decrease since 7:00 on April 24) O.P.+ 4,191 mm (Water level from floor:395 mm, 1 mm increase since 7:00 on April 24)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		Basement of Unit 1 Turbine Building → Transfer Completed (From 18:23 on April 23 to 9:26 on April 24)	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 16:39 on April 18)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:34 on April 24)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 8:32 on April 24 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 10:35 on April 24 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	*1 From 9:34 AM on April 21 to 9:54 AM on April 24, accumulated water was transferred from the basement of Unit 3 Turbine Building to the Central Radioactive Waste Treatment Facility (Process Main Building). At 10:34 AM on the same day, accumulated water was transferred from the basement of Unit 3 Turbine Building to the Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building). *2 At 10:08 AM on April 24, we activated the second Cesium Adsorption Apparatus (SARRY) due to completion of water stop work check at the Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building), and the steady flow rate was achieved at 10:35 AM on the same day.				

※ For quick publication of the data of water level, values are provided as reference values.