Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 9:00 on April 28)

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 7:00 on April 28)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,921 mm (76 mm increase since 7:00 on April 27)	O.P.+ 2,889 mm (36 mm decrease since 7:00 on April 27)	_
	Water level of Turbine Building	O.P.+ 2,497 mm (7 mm increase since 7:00 on April 27)	O.P.+ 2,923 mm (67 mm increase since 7:00 on April 27)	O.P.+ 2,877 mm (45 mm decrease since 7:00 on April 27)	O.P.+ 2,919 mm (25 mm decrease since 7:00 on April 27)
	Water level of Reactor Building	O.P.+ 3,912 mm (9 mm decrease since 7:00 on April 27)	O.P.+ 3,027 mm (43 mm increase since 7:00 on April 27)	O.P.+ 2,984 mm (50 mm decrease since 7:00 on April 27)	O.P.+ 3,004 mm (6 mm decrease since 7:00 on April 27)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building	O.P.+ 4,205 mm (Increase from initial level:5,422 mm, 3 mm increase since 7:00 on April 27)		
		High Temperature Incinerator Building	O.P.+ 2,225 mm (Increase from initial level:2,951 mm, 33 mm decrease since 7:00 on April 27)		
		On-site Bunker Building	O.P.+ 4,198 mm (Water level from floor:402 mm, 2 mm increase since 7:00 on April 27)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		Basement of Unit 1 Turbine Building → Transfer Completed (From 18:23 on April 23 to 9:26 on April 24)	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Transfer Completed (From 10:57 on April 25 to 9:46 on April 27)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:34 on April 24)	_
		Unit 5 and 6			
		_			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 8:32 on April 24 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 10:35 on April 24 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					