

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on May 20)**

Water Level of the accumulated water (at 7:00 on May 20)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,858 mm (62 mm decrease since 7:00 on May 19)	O.P.+ 2,781 mm (36 mm increase since 7:00 on May 19)	—
	Water level of Turbine Building	O.P.+ 2,585 mm (15 mm increase since 7:00 on May 19)	O.P.+ 2,866 mm (54 mm decrease since 7:00 on May 19)	O.P.+ 2,841 mm (40 mm increase since 7:00 on May 19)	O.P.+ 2,771 mm (17 mm increase since 7:00 on May 19)
	Water level of Reactor Building	O.P.+ 4,107 mm (No change since 7:00 on May 19)	O.P.+ 3,003 mm (50 mm decrease since 7:00 on May 19)	O.P.+ 2,939 mm (44 mm increase since 7:00 on May 19)	O.P.+ 2,881 mm (7 mm decrease since 7:00 on May 19)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,256 mm (Increase from initial level:5,473 mm, 56 mm decrease since 7:00 on May 19) O.P.+ 2,457 mm (Increase from initial level:3,183 mm, 282 mm increase since 7:00 on May 19) O.P.+ 4,273 mm (Water level from floor:477 mm, 3 mm increase since 7:00 on May 19)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 9:57 on May 17)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 10:06 on May 19)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:44 on May 19 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 7:00 on May 19 Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* From 10:34 AM on April 24 to 10:08 AM on May 19, we transferred the accumulated water from the basement of Unit 3 Turbine Building to the Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building). At 10:06 AM on the same day, water transfer from the basement of Unit 3 Turbine Building to the Centralized Radiation Waste Treatment Facility (Process Main Building) was started.				

※ For quick publication of the data of water level, values are provided as reference values.