

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on May 29)**

Water Level of the accumulated water (at 7:00 on May 29)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,978 mm (81 mm increase since 7:00 on May 28)	O.P.+ 2,744 mm (42 mm decrease since 7:00 on May 28)	—
	Water level of Turbine Building	O.P.+ 2,797 mm (22 mm increase since 7:00 on May 28)	O.P.+ 2,970 mm (67 mm increase since 7:00 on May 28)	O.P.+ 2,725 mm (51 mm decrease since 7:00 on May 28)	O.P.+ 2,807 mm (28 mm decrease since 7:00 on May 28)
	Water level of Reactor Building	O.P.+ 4,256 mm (2 mm increase since 7:00 on May 28)	O.P.+ 3,064 mm (62 mm increase since 7:00 on May 28)	O.P.+ 2,830 mm (50 mm decrease since 7:00 on May 28)	O.P.+ 2,919 mm (9 mm decrease since 7:00 on May 28)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,027 mm (Increase from initial level:5,244 mm, 54 mm increase since 7:00 on May 28) O.P.+ 1,986 mm (Increase from initial level:2,712 mm, No change since 7:00 on May 28) O.P.+ 4,289 mm (Water level from floor:493 mm, 2 mm increase since 7:00 on May 28)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	—	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 10:06 on May 19)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 16:28 on May 28 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 6:51 on May 26 Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* At 8:54 AM on May 28, we temporarily stopped the Cesium Adsorption Apparatus for a vessel replacement. At 3:13 PM on the same day, the apparatus was restarted after the replacement, and the steady flow rate was achieved at 4:28 PM on the same day				

※ For quick publication of the data of water level, values are provided as reference values.