

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on June 17)**

Water Level of the accumulated water (at 7:00 on June 17)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,927 mm (9 mm decrease since 7:00 on June 16)	O.P.+ 2,759 mm (7 mm decrease since 7:00 on June 16)	—
	Water level of Turbine Building	O.P.+ 2,697 mm (35 mm increase since 7:00 on June 16)	O.P.+ 2,930 mm (8 mm decrease since 7:00 on June 16)	O.P.+ 2,804 mm (47 mm increase since 7:00 on June 16)	O.P.+ 2,796 mm (29 mm decrease since 7:00 on June 16)
	Water level of Reactor Building	O.P.+ 4,414 mm (140 mm decrease since 7:00 on June 16)	O.P.+ 3,041 mm (1 mm decrease since 7:00 on June 16)	O.P.+ 2,899 mm (41 mm increase since 7:00 on June 16)	O.P.+ 2,911 mm (25 mm decrease since 7:00 on June 16)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,874 mm (Increase from initial level:5,091 mm, 80 mm increase since 7:00 on June 16) O.P.+ 1,742 mm (Increase from initial level:2,468 mm, 45 mm increase since 7:00 on June 16) O.P.+ 4,339 mm (Water level from floor:543 mm, 4 mm increase since 7:00 on June 16)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 16:00 on June 16)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:42 on June 16)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:43 on June 12   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 8:26 on June 17   Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	*1 From 4:30 PM on June 9 to 2:53 PM on June 16, accumulated water in Unit 2 Turbine Building basement was transferred to the Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building). Since 4:00 PM on the same day, accumulated water in Unit 2 Turbine Building basement was transferred to Unit 3 Turbine Building basement. *2 From 4:50 PM on June 9 to 3:02 PM on June 16, transfer of the accumulated water from Unit 3 Turbine Building basement to Central Radioactive Waste Treatment Facility (Process Main Building) was conducted. Since 2:42 PM on the same day, the accumulated water in Unit 3 Turbine Building basement was transferred to the Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building). *3 At 8:26 AM on June 17, we temporarily stopped the Second Cesium Adsorption Apparatus (SARRY) for vessel replacement.				

※ For quick publication of the data of water level, values are provided as reference values.