

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on June 30)**

Water Level of the accumulated water (at 7:00 on June 30)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,915 mm (49 mm decrease since 7:00 on June 29)	O.P.+ 2,687 mm (1 mm increase since 7:00 on June 29)	—
	Water level of Turbine Building	O.P.+ 2,685 mm (20 mm increase since 7:00 on June 29)	O.P.+ 2,925 mm (44 mm decrease since 7:00 on June 29)	O.P.+ 2,776 mm (71 mm increase since 7:00 on June 29)	O.P.+ 2,738 mm (14 mm decrease since 7:00 on June 29)
	Water level of Reactor Building	O.P.+ 3,997 mm (59 mm increase since 7:00 on June 29)	O.P.+ 3,066 mm (25 mm decrease since 7:00 on June 29)	O.P.+ 2,873 mm (66 mm increase since 7:00 on June 29)	O.P.+ 2,845 mm (22 mm decrease since 7:00 on June 29)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,904 mm (Increase from initial level:5,121 mm, 2 mm increase since 7:00 on June 29) O.P.+ 2,281 mm (Increase from initial level:3,007 mm, 39 mm decrease since 7:00 on June 29) O.P.+ 4,372 mm (Water level from floor:576 mm, 4 mm increase since 7:00 on June 29)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 9:52 on June 29)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:42 on June 16)	—
		Unit 5 and 6			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:43 on June 12 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:46 on June 26 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* From 10:16 AM on June 27 to 9:13 AM on June 29*, transfer of accumulated water at the basement of Unit 2 Turbine Building to the Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building) was conducted. At 9:52 AM on the same day, water transfer from Unit 2 Turbine Building to Unit 3 Turbine Building was started. (We have corrected the date from "June 30" to "June 29." We apologies for the mistake.				

For quick publication of the data of water level, values are provided as reference values.