

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on July 4)**

Water Level of the accumulated water (at 7:00 on July 4)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,709 mm (48 mm decrease since 7:00 on July 3)	O.P.+ 2,763 mm (17 mm increase since 7:00 on July 3)	—
	Water level of Turbine Building	O.P.+ 2,762 mm (19 mm increase since 7:00 on July 3)	O.P.+ 2,748 mm (42 mm decrease since 7:00 on July 3)	O.P.+ 2,860 mm (15 mm increase since 7:00 on July 3)	O.P.+ 2,811 mm (27 mm increase since 7:00 on July 3)
	Water level of Reactor Building	O.P.+ 3,948 mm (26 mm decrease since 7:00 on July 3)	O.P.+ 2,889 mm (39 mm decrease since 7:00 on July 3)	O.P.+ 2,970 mm (20 mm increase since 7:00 on July 3)	O.P.+ 2,850 mm (10 mm increase since 7:00 on July 3)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,915 mm (Increase from initial level:5,132 mm, 3 mm increase since 7:00 on July 3) O.P.+ 2,231 mm (Increase from initial level:2,957 mm, 127 mm increase since 7:00 on July 3) O.P.+ 4,378 mm (Water level from floor:582 mm, 1 mm increase since 7:00 on July 3)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 9:52 on June 29)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:42 on June 16)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on July 3 to 15:00 on July 3)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:43 on June 12 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:48 on July 3 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* At 8:23 AM on July 3, we temporarily stopped the second Cesium Adsorption Apparatus (SARRY) for a filter cleaning. At 12:20 PM on the same day, the apparatus was restarted after the filter cleaning, and the steady flow rate was achieved at 12:48 PM on the same day.				

※ For quick publication of the data of water level, values are provided as reference values.