

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on July 11)**

Water Level of the accumulated water (at 7:00 on July 11)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,875 mm (43 mm increase since 7:00 on July 10)	O.P.+ 2,700 mm (14 mm decrease since 7:00 on July 10)	—
	Water level of Turbine Building	O.P.+ 2,602 mm (249 mm decrease since 7:00 on July 10)	O.P.+ 2,896 mm (36 mm increase since 7:00 on July 10)	O.P.+ 2,807 mm (44 mm increase since 7:00 on July 10)	O.P.+ 2,758 mm (26 mm decrease since 7:00 on July 10)
	Water level of Reactor Building	O.P.+ 4,050 mm (154 mm increase since 7:00 on July 10)	O.P.+ 3,030 mm (80 mm increase since 7:00 on July 10)	O.P.+ 2,911 mm (41 mm increase since 7:00 on July 10)	O.P.+ 2,840 mm (20 mm decrease since 7:00 on July 10)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,928 mm (Increase from initial level:5,145 mm, 3 mm increase since 7:00 on July 10) O.P.+ 2,247 mm (Increase from initial level:2,973 mm, 161 mm increase since 7:00 on July 10) O.P.+ 4,391 mm (Water level from floor:595 mm, 2 mm increase since 7:00 on July 10)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		Basement of Unit 1 Turbine Building → Transfer Completed (From 9:49 on July 10 to 18:35 on July 10)	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:28 on July 10)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:42 on June 16)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on July 10 to 15:00 on July 10)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:43 on June 12   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:50 on July 10   In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* At 8:22 AM on July 10, we temporarily stopped the second Cesium Adsorption Apparatus (SARRY) for a filter cleaning. At 12:18 PM on the same day, the apparatus was restarted after the filter cleaning, and the steady flow rate was achieved at 12:50 PM on the same day.				

※ For quick publication of the data of water level, values are provided as reference values.