

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on July 18)**

Water Level of the accumulated water (at 7:00 on July 18)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,669 mm (77 mm increase since 7:00 on July 17)	O.P.+ 2,797 mm (19 mm decrease since 7:00 on July 17)	—
	Water level of Turbine Building	O.P.+ 2,757 mm (20 mm increase since 7:00 on July 17)	O.P.+ 2,719 mm (67 mm increase since 7:00 on July 17)	O.P.+ 2,881 mm (44 mm decrease since 7:00 on July 17)	O.P.+ 2,858 mm (4 mm increase since 7:00 on July 17)
	Water level of Reactor Building	O.P.+ 3,914 mm (10 mm decrease since 7:00 on July 17)	O.P.+ 2,811 mm (32 mm increase since 7:00 on July 17)	O.P.+ 3,005 mm (35 mm decrease since 7:00 on July 17)	O.P.+ 2,903 mm (9 mm increase since 7:00 on July 17)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,997 mm (Increase from initial level:5,214 mm, 6 mm increase since 7:00 on July 17) O.P.+ 2,509 mm (Increase from initial level:3,235 mm, 194 mm increase since 7:00 on July 17) O.P.+ 4,407 mm (Water level from floor:611 mm, 3 mm increase since 7:00 on July 17)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Transfer suspended (Since 10:02 on July 17)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:42 on June 16)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on July 17 to 15:00 on July 17)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:43 on June 12 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 16:20 on July 17 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* At 7:25 AM on July 17, we temporarily stopped the Second Cesium Adsorption Apparatus (SARRY) for vessel replacement. At 3:36 PM on the same day, the apparatus was restarted after the vessel replacement, and the steady flow rate was achieved at 4:20 PM on the same day.				

※ For quick publication of the data of water level, values are provided as reference values.