

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on July 25)**

Water Level of the accumulated water (at 7:00 on July 25)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,812 mm (56 mm decrease since 7:00 on July 24)	O.P.+ 2,722 mm (28 mm increase since 7:00 on July 24)	—
	Water level of Turbine Building	O.P.+ 2,946 mm (25 mm increase since 7:00 on July 24)	O.P.+ 2,840 mm (49 mm decrease since 7:00 on July 24)	O.P.+ 2,844 mm (29 mm increase since 7:00 on July 24)	O.P.+ 2,783 mm (21 mm increase since 7:00 on July 24)
	Water level of Reactor Building	O.P.+ 4,090 mm (11 mm decrease since 7:00 on July 24)	O.P.+ 2,970 mm (52 mm decrease since 7:00 on July 24)	O.P.+ 2,951 mm (32 mm increase since 7:00 on July 24)	O.P.+ 2,838 mm (3 mm increase since 7:00 on July 24)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,023 mm (Increase from initial level:5,240 mm, 3 mm increase since 7:00 on July 24) O.P.+ 1,971 mm (Increase from initial level:2,697 mm, 77 mm increase since 7:00 on July 24) O.P.+ 4,426 mm (Water level from floor:630 mm, 4 mm increase since 7:00 on July 24)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 9:50 on July 22)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:42 on June 16)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on July 24 to 15:00 on July 24)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:43 on June 12 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:35 on July 24 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* At 8:25 AM on July 24, we temporarily stopped the second Cesium Adsorption Apparatus (SARRY) for a filter cleaning. At 12:14 PM on the same day, the apparatus was restarted after the filter cleaning, and the steady flow rate was achieved at 12:35 PM on the same day.				

※ For quick publication of the data of water level, values are provided as reference values.