Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 9:00 on July 30)

| | | Unit 1 | Unit 2 | Unit 3 | Unit 4 |
|---|--|--|--|---|---|
| Water Level of the accumulated water (at 7:00 on July 30) | Water level of Vertical Shaft | Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm) | O.P.+ 2,558 mm (45 mm decrease since 7:00 on July 29) | O.P.+ 2,815 mm (20 mm increase since 7:00 on July 29) | _ |
| | Water level of Turbine Building | O.P.+ 2,465 mm (86 mm decrease since 7:00 on July 29) | O.P.+ 2,624 mm (36 mm decrease since 7:00 on July 29) | O.P.+ 2,939 mm (24 mm increase since 7:00 on July 29) | O.P.+ 2,868 mm (18 mm increase since 7:00 on July 29) |
| | Water level of Reactor Building | O.P.+ 3,943 mm (34 mm decrease since 7:00 on July 29) | O.P.+ 2,754 mm (37 mm decrease since 7:00 on July 29) | O.P.+ 3,055 mm (27 mm increase since 7:00 on July 29) | O.P.+ 2,895 mm (14 mm increase since 7:00 on July 29) |
| | Water level of each building in the Centralized Radiation Waste Treatment Facility | Process Main Building | O.P.+ 4,034 mm (Increase from initial level:5,251 mm, No change since 7:00 on July 29) | | |
| | | High Temperature Incinerator Building | O.P.+ 1,608 mm (Increase from initial level:2,334 mm, 56 mm decrease since 7:00 on July 29) | | |
| | | On-site Bunker Building | O.P.+ 4,476 mm (Water level from floor:680 mm, 12 mm increase since 7:00 on July 29) | | |
| Situation of transfer of the accumulated water | | Unit 1 | Unit 2 | Unit 3 | Unit 4 |
| | | Basement of Unit 1 Turbine Building → Transfer Completed (From 17:26 on July 28 to 9:30 on July 29) | Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 9:50 on July 22) | Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:42 on June 16) | _ |
| | | Unit 5 and 6 | | | |
| | | | | | |
| Operation condition of water treatment facility | | Cesium Adsorption Apparatus: Since 9:43 on June 12 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:35 on July 24 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance | | | |
| Notes | | | | | |