

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on August 8)**

Water Level of the accumulated water (at 7:00 on August 8)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,059 mm (11 mm increase since 7:00 on August 7)	O.P.+ 2,549 mm (21 mm decrease since 7:00 on August 7)	—
	Water level of Turbine Building	O.P.+ 2,582 mm (8 mm increase since 7:00 on August 7)	O.P.+ 3,008 mm (29 mm decrease since 7:00 on August 7)	O.P.+ 2,680 mm (3 mm decrease since 7:00 on August 7)	O.P.+ 2,702 mm (22 mm decrease since 7:00 on August 7)
	Water level of Reactor Building	O.P.+ 4,058 mm (36 mm increase since 7:00 on August 7)	O.P.+ 3,120 mm (2 mm decrease since 7:00 on August 7)	O.P.+ 2,679 mm (6 mm decrease since 7:00 on August 7)	O.P.+ 2,805 mm (21 mm decrease since 7:00 on August 7)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,146 mm (Increase from initial level:5,363 mm, 6 mm increase since 7:00 on August 7) O.P.+ 1,612 mm (Increase from initial level:2,338 mm, 406 mm increase since 7:00 on August 7) O.P.+ 4,291 mm (Water level from floor:495 mm, 10 mm increase since 7:00 on August 7)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:22 on August 7)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 14:42 on June 16)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:43 on June 12 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 14:10 on August 7 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	*1 The most recent data (as of 4:00 PM on August 7) is provided and compared to data obtained at 7:00 AM on August 7, since data was not acquired due to the power failure. *2 As for transfer of the accumulated water from Unit 3 Turbine Building basement to Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building), 2 pumps operation was switched to 1 pump operation since 9:34 AM on August 7. *3 At 8:01 AM on August 7, we temporarily stopped the second Cesium Adsorption Apparatus (SARRY) for a filter cleaning. At 1:32 PM on the same day, the apparatus was restarted after the filter cleaning, and the steady flow rate was achieved at 2:10 PM on the same day. *4 We initially announced that the destination of transfer from the basement of Unit 2 Turbine Building was the "basement of Unit 3 Turbine Building." We have corrected it to "Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building)" on August 12, 2014.				

※ For quick publication of the data of water level, values are provided as reference values.