

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on August 18)**

| | | | | | |
|--|---|---|--|---|--|
| Water Level of the accumulated water (at 7:00 on August 18) | | Unit 1 | Unit 2 | Unit 3 | Unit 4 |
| | Water level of Vertical Shaft | Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm) | O.P.+ 2,677 mm (48 mm decrease since 7:00 on August 17) | O.P.+ 2,560 mm (17 mm increase since 7:00 on August 17) | — |
| | Water level of Turbine Building | O.P.+ 2,710 mm (15 mm increase since 7:00 on August 17) | O.P.+ 2,730 mm (40 mm decrease since 7:00 on August 17) | O.P.+ 2,745 mm (15 mm increase since 7:00 on August 17) | O.P.+ 2,693 mm (16 mm increase since 7:00 on August 17) |
| | Water level of Reactor Building | O.P.+ 4,185 mm (2 mm increase since 7:00 on August 17) | O.P.+ 2,873 mm (43 mm decrease since 7:00 on August 17) | O.P.+ 2,745 mm (17 mm increase since 7:00 on August 17) | O.P.+ 2,741 mm (8 mm increase since 7:00 on August 17) |
| | Water level of each building in the Centralized Radiation Waste Treatment Facility | Process Main Building High Temperature Incinerator Building On-site Bunker Building | O.P.+ 4,174 mm (Increase from initial level:5,391 mm, 1 mm increase since 7:00 on August 17) O.P.+ 1,804 mm (Increase from initial level:2,530 mm, 60 mm decrease since 7:00 on August 17) O.P.+ 4,368 mm (Water level from floor:572 mm, 7 mm increase since 7:00 on August 17) | | |
| Situation of transfer of the accumulated water | | Unit 1 | Unit 2 | Unit 3 | Unit 4 |
| | | — | Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:00 on August 15) | Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:30 on August 14) | — |
| | | Unit 5 and 6 | | | |
| | | — | | | |
| Operation condition of water treatment facility | | Cesium Adsorption Apparatus: Since 9:43 on June 12 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 11:35 on August 12 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance | | | |
| Notes | * At 7:10 AM on August 18, the desalination system (reverse osmosis membrane type) No.3 (RO-3) was suspended due to work. | | | | |

※ For quick publication of the data of water level, values are provided as reference values.