

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on August 22)**

Water Level of the accumulated water (at 7:00 on August 22)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,568 mm (19 mm increase since 7:00 on August 21)	O.P.+ 2,654 mm (13 mm decrease since 7:00 on August 21)	—
	Water level of Turbine Building	O.P.+ 2,764 mm (9 mm increase since 7:00 on August 21)	O.P.+ 2,643 mm (27 mm increase since 7:00 on August 21)	O.P.+ 2,825 mm (36 mm decrease since 7:00 on August 21)	O.P.+ 2,794 mm (17 mm increase since 7:00 on August 21)
	Water level of Reactor Building	O.P.+ 4,131 mm (21 mm decrease since 7:00 on August 21)	O.P.+ 2,751 mm (9 mm decrease since 7:00 on August 21)	O.P.+ 2,842 mm (29 mm decrease since 7:00 on August 21)	O.P.+ 2,811 mm (23 mm increase since 7:00 on August 21)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,182 mm (Increase from initial level:5,399 mm, 3 mm increase since 7:00 on August 21) O.P.+ 1,445 mm (Increase from initial level:2,171 mm, 309 mm increase since 7:00 on August 21) O.P.+ 4,397 mm (Water level from floor:601 mm, 7 mm increase since 7:00 on August 21)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Transfer Completed (From 10:00 on August 15 to 19:13 on August 21)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 16:18 on August 19)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:43 on June 12   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 16:26 on August 21   In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* At 7:02 AM on August 21, we temporarily stopped the Second Cesium Adsorption Apparatus (SARRY) for vessel replacement. At 3:34 PM on the same day, the apparatus was restarted after the vessel replacement, and the steady flow rate was achieved at 4:26 PM on the same day.				

※ For quick publication of the data of water level, values are provided as reference values.