

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on August 25)**

| | | | | | |
|----------------------------------------------------------------|------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------|
| Water Level of the accumulated water (at 7:00 on August 25) | | Unit 1 | Unit 2 | Unit 3 | Unit 4 |
| | Water level of Vertical Shaft | Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm) | O.P.+ 2,870 mm (121 mm increase since 7:00 on August 24) | O.P.+ 2,560 mm (34 mm decrease since 7:00 on August 24) | — |
| | Water level of Turbine Building | O.P.+ 2,807 mm (13 mm increase since 7:00 on August 24) | O.P.+ 2,852 mm (59 mm increase since 7:00 on August 24) | O.P.+ 2,678 mm (40 mm decrease since 7:00 on August 24) | O.P.+ 2,725 mm (26 mm decrease since 7:00 on August 24) |
| | Water level of Reactor Building | O.P.+ 4,142 mm (12 mm increase since 7:00 on August 24) | O.P.+ 2,943 mm (63 mm increase since 7:00 on August 24) | O.P.+ 2,680 mm (42 mm decrease since 7:00 on August 24) | O.P.+ 2,793 mm (14 mm decrease since 7:00 on August 24) |
| | Water level of each building in the Centralized Radiation Waste Treatment Facility | Process Main Building High Temperature Incinerator Building On-site Bunker Building | O.P.+ 4,195 mm (Increase from initial level:5,412 mm, 3 mm increase since 7:00 on August 24) O.P.+ 1,473 mm (Increase from initial level:2,199 mm, 9 mm increase since 7:00 on August 24) O.P.+ 4,418 mm (Water level from floor:622 mm, 7 mm increase since 7:00 on August 24) | | |
| Situation of transfer of the accumulated water | | Unit 1 | Unit 2 | Unit 3 | Unit 4 |
| | | — | — | Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 16:18 on August 19) | — |
| | | Unit 5 and 6 | | | |
| | | — | | | |
| Operation condition of water treatment facility | | Cesium Adsorption Apparatus: Since 9:43 on June 12 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 16:26 on August 21 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance | | | |
| Notes | | | | | |

※ For quick publication of the data of water level, values are provided as reference values.