

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on September 2)**

Water Level of the accumulated water (at 7:00 on September 2)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,946 mm (61 mm increase since 7:00 on September 1)	O.P.+ 2,508 mm (27 mm decrease since 7:00 on September 1)	—
	Water level of Turbine Building	O.P.+ 2,691 mm (21 mm increase since 7:00 on September 1)	O.P.+ 2,936 mm (72 mm increase since 7:00 on September 1)	O.P.+ 2,647 mm (53 mm decrease since 7:00 on September 1)	O.P.+ 2,674 mm (17 mm decrease since 7:00 on September 1)
	Water level of Reactor Building	O.P.+ 4,517 mm (19 mm increase since 7:00 on September 1)	O.P.+ 3,036 mm (66 mm increase since 7:00 on September 1)	O.P.+ 2,650 mm (58 mm decrease since 7:00 on September 1)	O.P.+ 2,739 mm (6 mm decrease since 7:00 on September 1)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,065 mm (Increase from initial level:5,282 mm, 151 mm decrease since 7:00 on September 1) O.P.+ 1,995 mm (Increase from initial level:2,721 mm, 59 mm increase since 7:00 on September 1) O.P.+ 4,219 mm (Water level from floor:423 mm, 250 mm decrease since 7:00 on September 1)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	—	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 16:18 on August 19)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 10:23 on September 1 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 16:07 on August 28 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* Accumulated water in the trench will be transferred to the Process Main Building due to closing construction of connection trench at the High Temperature Incinerator Building. Therefore, the Cesium Adsorption Apparatus was activated at 9:26 AM on September, and the steady flow rate was achieved at 10:23 AM on the same day.				

※ For quick publication of the data of water level, values are provided as reference values.