

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on October 9)**

Water Level of the accumulated water (at 7:00 on October 9)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,017 mm (3 mm increase since 7:00 on October 8)	O.P.+ 2,461 mm (24 mm increase since 7:00 on October 8)	—
	Water level of Turbine Building	O.P.+ 3,064 mm (32 mm increase since 7:00 on October 8)	O.P.+ 3,034 mm (1 mm increase since 7:00 on October 8)	O.P.+ 2,614 mm (35 mm increase since 7:00 on October 8)	O.P.+ 2,561 mm (18 mm increase since 7:00 on October 8)
	Water level of Reactor Building	O.P.+ 4,928 mm (37 mm decrease since 7:00 on October 8)	O.P.+ 3,121 mm (5 mm decrease since 7:00 on October 8)	O.P.+ 2,608 mm (33 mm increase since 7:00 on October 8)	O.P.+ 2,614 mm (10 mm increase since 7:00 on October 8)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,747 mm (Increase from initial level:4,964 mm, 2 mm increase since 7:00 on October 8) O.P.+ 1,833 mm (Increase from initial level:2,559 mm, 65 mm increase since 7:00 on October 8) O.P.+ 4,265 mm (Water level from floor:469 mm, 13 mm increase since 7:00 on October 8)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 11:07 on October 2)	—	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank Transfer Completed (From 10:00 on October 8 to 15:00 on October 8)			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:46 on September 4   Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 17:10 on October 8   In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	At 7:31 AM on October 8, we temporarily stopped the second Cesium Adsorption Apparatus (SARRY) and exchanged vessels. At 3:58 PM on the same day, the apparatus was restarted after the vessel exchange, and the steady flow rate was achieved at 5:10 PM on the same day.				

※ For quick publication of the data of water level, values are provided as reference values.