Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 9:00 on October 29)

| | | Unit 1 | Unit 2 | Unit 3 | Unit 4 | |
|--|--|---|--|--|--|--|
| Water Level of the accumulated water (at 7:00 on October 29) | Water level of Vertical Shaft | Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm) | O.P.+ 2,927 mm (5 mm decrease since 7:00 on October 28) | O.P.+ 2,605 mm (4 mm decrease since 7:00 on October 28) | - | |
| | Water level of Turbine Building | O.P.+ 2,855 mm (20 mm increase since 7:00 on October 28) | O.P.+ 2,919 mm (2 mm decrease since 7:00 on October 28) | O.P.+ 2,807 mm (33 mm increase since 7:00 on October 28) | O.P.+ 2,784 mm (19 mm decrease since 7:00 on October 28) | |
| | Water level of Reactor Building | O.P.+ 4,528 mm (32 mm decrease since 7:00 on October 28) | O.P.+ 2,991 mm (7 mm decrease since 7:00 on October 28) | O.P.+ 2,820 mm (30 mm increase since 7:00 on October 28) | O.P.+ 2,844 mm (9 mm decrease since 7:00 on October 28) | |
| | Water level of each building in the Centralized Radiation Waste Treatment Facility | Process Main Building | O.P.+ 3,941 mm (Increase from initial level:5,158 mm, 4 mm increase since 7:00 on October 28) | | | |
| | | High Temperature Incinerator Building | O.P.+ 1,054 mm (Increase from initial level:1,780 mm, 137 mm decrease since 7:00 on October 28) | | | |
| | | On-site Bunker Building | O.P.+ 4,256 mm (Water level from floor:460 mm, 5 mm increase since 7:00 on October 28) | | | |
| Situation of transfer of the accumulated water | | Unit 1 | Unit 2 | Unit 3 | Unit 4 | |
| | | _ | Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:43 on October 27) | Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Transfer Completed (From 10:05 on October 11 to 16:01 on October 28) | _ | |
| | | Unit 5 and 6 | | | | |
| | | Basement of Unit 6 Turbine Building →Temporary Tank | Transfer Completed | (From 10:00 on October 28 to 15:00 on October 28) | | |
| Operation condition of water treatment facility | | Cesium Adsorption Apparatus: Since 9:00 on October 16 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 8:26 on October 29 Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance | | | | |
| Notes | We stopped the secor | the second Cesium Adsorption Apparatus (SARRY) for control panel modification of the desalination system and modification of the software program. | | | | |
| | | | | wiek sublication of the date of water level | | |

% For quick publication of the data of water level, values are provided as reference values.