

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on November 14)**

Water Level of the accumulated water (at 7:00 on November 14)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 3,014 mm (7 mm increase since 7:00 on November 13)	O.P.+ 2,500 mm (14 mm decrease since 7:00 on November 13)	—
	Water level of Turbine Building	O.P.+ 2,932 mm (18 mm increase since 7:00 on November 13)	O.P.+ 3,017 mm (13 mm increase since 7:00 on November 13)	O.P.+ 2,673 mm (5 mm increase since 7:00 on November 13)	O.P.+ 2,695 mm (17 mm decrease since 7:00 on November 13)
	Water level of Reactor Building	O.P.+ 4,535 mm (6 mm increase since 7:00 on November 13)	O.P.+ 3,086 mm (21 mm increase since 7:00 on November 13)	O.P.+ 2,671 mm (No change since 7:00 on November 13)	O.P.+ 2,750 mm (19 mm decrease since 7:00 on November 13)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,085 mm (Increase from initial level:5,302 mm, 22 mm increase since 7:00 on November 13) O.P.+ 1,955 mm (Increase from initial level:2,681 mm, 201 mm increase since 7:00 on November 13) O.P.+ 4,358 mm (Water level from floor:562 mm, 7 mm increase since 7:00 on November 13)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 15:07 on November 13)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 16:14 on November 5)	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:00 on October 16 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 17:36 on November 13 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	※1 In accumulated water transportation from Unit 3 Turbine Building Basement to Central Radioactive Waste Treatment Facility (High Temperature Incinerator Building), driving of one pumps was changed to two at 2:15 PM on November 13, 2014. The transportation is continuing. ※2 At 7:33 AM on November 13, we temporarily stopped the Second Cesium Adsorption Apparatus (SARRY) for vessel replacement. At 5:10 PM on the same day, the apparatus was restarted after the vessel replacement, and the steady flow rate was achieved at 5:36 PM on the same day.				

※ For quick publication of the data of water level, values are provided as reference values.