

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on November 19)**

Water Level of the accumulated water (at 7:00 on November 19)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,847 mm (33 mm decrease since 7:00 on November 18)	O.P.+ 2,481 mm (2 mm increase since 7:00 on November 18)	—
	Water level of Turbine Building	O.P.+ 3,005 mm (12 mm increase since 7:00 on November 18)	O.P.+ 2,887 mm (39 mm decrease since 7:00 on November 18)	O.P.+ 2,699 mm (19 mm increase since 7:00 on November 18)	O.P.+ 2,660 mm (2 mm decrease since 7:00 on November 18)
	Water level of Reactor Building	O.P.+ 4,529 mm (5 mm decrease since 7:00 on November 18)	O.P.+ 2,979 mm (35 mm decrease since 7:00 on November 18)	O.P.+ 2,691 mm (14 mm increase since 7:00 on November 18)	O.P.+ 2,713 mm (4 mm decrease since 7:00 on November 18)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,264 mm (Increase from initial level:5,481 mm, 68 mm increase since 7:00 on November 18) O.P.+ 1,452 mm (Increase from initial level:2,178 mm, 90 mm decrease since 7:00 on November 18) O.P.+ 4,214 mm (Water level from floor:418 mm, 171 mm decrease since 7:00 on November 18)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 15:07 on November 13)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 16:14 on November 5)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on November 18 to 15:00 on November 18)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:00 on October 16 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 17:36 on November 13 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	10:08 AM to 4:00 PM on Nov 18, we transfered accumulated water from the On-site Bunker Building to the Process Main Building.				

※ For quick publication of the data of water level, values are provided as reference values.