

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on November 26)**

Water Level of the accumulated water (at 7:00 on November 26)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,666 mm (8 mm decrease since 7:00 on November 25)	O.P.+ 2,540 mm (12 mm increase since 7:00 on November 25)	—
	Water level of Turbine Building	O.P.+ 2,820 mm (11 mm increase since 7:00 on November 25)	O.P.+ 2,671 mm (16 mm decrease since 7:00 on November 25)	O.P.+ 2,764 mm (12 mm increase since 7:00 on November 25)	O.P.+ 2,715 mm (9 mm increase since 7:00 on November 25)
	Water level of Reactor Building	O.P.+ 4,371 mm (21 mm increase since 7:00 on November 25)	O.P.+ 2,779 mm (18 mm decrease since 7:00 on November 25)	O.P.+ 2,769 mm (16 mm increase since 7:00 on November 25)	O.P.+ 2,761 mm (8 mm increase since 7:00 on November 25)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,148 mm (Increase from initial level:5,365 mm, 158 mm decrease since 7:00 on November 25) O.P.+ 1,038 mm (Increase from initial level:1,764 mm, 55 mm decrease since 7:00 on November 25) O.P.+ 4,274 mm (Water level from floor:478 mm, 9 mm increase since 7:00 on November 25)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 15:07 on November 13)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 16:14 on November 5)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank Transfer Completed (From 10:00 on November 25 to 15:00 on November 25)			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 19:45 on November 25 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 13:25 on November 20 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	*At 4:13 PM on November 25, we activated the Cesium Absorption Apparatus in order to transfer accumulated water in the Unit 2 trench to the Process Main Building for closing construction of the Unit 2 seawater pipe trench, and the steady flow rate was achieved at 7:45 PM on the same day.				

※ For quick publication of the data of water level, values are provided as reference values.