

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on November 27)**

Water Level of the accumulated water (at 7:00 on November 27)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,666 mm (No change since 7:00 on November 26)	O.P.+ 2,531 mm (9 mm decrease since 7:00 on November 26)	—
	Water level of Turbine Building	O.P.+ 2,836 mm (16 mm increase since 7:00 on November 26)	O.P.+ 2,661 mm (10 mm decrease since 7:00 on November 26)	O.P.+ 2,714 mm (50 mm decrease since 7:00 on November 26)	O.P.+ 2,715 mm (No change since 7:00 on November 26)
	Water level of Reactor Building	O.P.+ 4,470 mm (99 mm increase since 7:00 on November 26)	O.P.+ 2,775 mm (4 mm decrease since 7:00 on November 26)	O.P.+ 2,721 mm (48 mm decrease since 7:00 on November 26)	O.P.+ 2,764 mm (3 mm increase since 7:00 on November 26)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,086 mm (Increase from initial level:5,303 mm, 62 mm decrease since 7:00 on November 26) O.P.+ 968 mm (Increase from initial level:1,694 mm, 70 mm decrease since 7:00 on November 26) O.P.+ 4,285 mm (Water level from floor:489 mm, 11 mm increase since 7:00 on November 26)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 10:23 on November 26)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 16:14 on November 5)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank Transfer Completed (From 10:00 on November 26 to 15:00 on November 26)			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 19:45 on November 25 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 8:21 on November 27 Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	*1 From 3:07 PM on Nov 13 to 9:25 AM on Nov 26, transfer of accumulated water from Unit 2 Turbine Building basement to the Process Main Building was conducted. *2 At 8:21 AM on November 27, we temporarily stopped the second Cesium Adsorption Apparatus (SARRY) for a filter cleaning.				

※ For quick publication of the data of water level, values are provided as reference values.