

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 9:00 on December 12)**

Water Level of the accumulated water (at 7:00 on December 12)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,674 mm (6 mm decrease since 7:00 on December 11)	O.P.+ 2,368 mm (12 mm increase since 7:00 on December 11)	—
	Water level of Turbine Building	O.P.+ 2,879 mm (17 mm increase since 7:00 on December 11)	O.P.+ 2,420 mm (31 mm decrease since 7:00 on December 11)	O.P.+ 2,571 mm (13 mm increase since 7:00 on December 11)	O.P.+ 2,531 mm (11 mm increase since 7:00 on December 11)
	Water level of Reactor Building	O.P.+ 4,130 mm (25 mm decrease since 7:00 on December 11)	O.P.+ 2,534 mm (28 mm decrease since 7:00 on December 11)	O.P.+ 2,577 mm (14 mm increase since 7:00 on December 11)	O.P.+ 2,594 mm (11 mm increase since 7:00 on December 11)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,432 mm (Increase from initial level:4,649 mm, 343 mm decrease since 7:00 on December 11) O.P.+ 2,056 mm (Increase from initial level:2,782 mm, 76 mm increase since 7:00 on December 11) O.P.+ 4,243 mm (Water level from floor:447 mm, 9 mm increase since 7:00 on December 11)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Basement of Unit 3 Turbine Building Currently being transferred (Since 10:47 on December 5)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 16:14 on November 5)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank Transfer Completed (From 10:00 on December 10 to 15:00 on December 10)			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 12:25 on December 8 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 12:44 on December 11 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	At 8:18 AM on December 11, we temporarily stopped the second Cesium Adsorption Apparatus (SARRY) for a filter cleaning. At 12:10 PM on the same day, the apparatus was restarted after the filter cleaning, and the steady flow rate was achieved at 12:44 PM on the same day.				

※ For quick publication of the data of water level, values are provided as reference values.