

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on January 14)**

Water Level of the accumulated water (at 7:00 on January 14)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,134 mm (8 mm increase since 7:00 on January 13)	O.P.+ 2,532 mm (14 mm increase since 7:00 on January 13)	—
	Water level of Turbine Building	O.P.+ 2,359 mm (1 mm decrease since 7:00 on January 13)	O.P.+ 2,528 mm (No change since 7:00 on January 13)	O.P.+ 2,778 mm (15 mm increase since 7:00 on January 13)	O.P.+ 2,713 mm (12 mm increase since 7:00 on January 13)
	Water level of Reactor Building	O.P.+ 3,877 mm (24 mm decrease since 7:00 on January 13)	O.P.+ 2,622 mm (No change since 7:00 on January 13)	O.P.+ 2,803 mm (11 mm increase since 7:00 on January 13)	O.P.+ 2,703 mm (15 mm increase since 7:00 on January 13)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 2,690 mm (Increase from initial level:3,907 mm, 63 mm increase since 7:00 on January 13) O.P.+ 2,077 mm (Increase from initial level:2,803 mm, 13 mm increase since 7:00 on January 13) O.P.+ 4,223 mm (Water level from floor:427 mm, 170 mm decrease since 7:00 on January 13)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 9:58 on December 22)	—	—
		Unit 5 and 6			
		—			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 9:19 on January 10 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 13:24 on January 6 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes	* From 10:20 AM to 4:12 PM on January 13, transfer of accumulated water from On-site Bunker Building to Process Main Building was conducted.				

※ For quick publication of the data of water level, values are provided as reference values.