

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on January 30)**

Water Level of the accumulated water (at 7:00 on January 30)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,089 mm (4 mm decrease since 7:00 on January 29)	O.P.+ 2,344 mm (20 mm decrease since 7:00 on January 29)	—
	Water level of Turbine Building	O.P.+ 2,380 mm (1 mm increase since 7:00 on January 29)	O.P.+ 2,540 mm (3 mm increase since 7:00 on January 29)	O.P.+ 2,514 mm (19 mm decrease since 7:00 on January 29)	O.P.+ 2,572 mm (19 mm decrease since 7:00 on January 29)
	Water level of Reactor Building	O.P.+ 3,777 mm (7 mm decrease since 7:00 on January 29)	O.P.+ 2,623 mm (5 mm increase since 7:00 on January 29)	O.P.+ 2,520 mm (26 mm decrease since 7:00 on January 29)	O.P.+ 2,594 mm (19 mm decrease since 7:00 on January 29)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,695 mm (Increase from initial level:5,912 mm, 29 mm increase since 7:00 on January 29) O.P.+ 2,135 mm (Increase from initial level:2,861 mm, 15 mm increase since 7:00 on January 29) O.P.+ 4,270 mm (Water level from floor:474 mm, 2 mm increase since 7:00 on January 29)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 9:58 on December 22)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Transfer Completed (From 10:21 on January 18 to 6:16 on January 30)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank Transfer Completed (From 10:00 on January 29 to 15:00 on January 29)			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 16:22 on January 26 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 13:30 on January 29 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					

※ For quick publication of the data of water level, values are provided as reference values.