Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 9:00 on February 5)

| | | Unit 1 | Unit 2 | Unit 3 | Unit 4 |
|---|--|--|--|--|--|
| Water Level of the accumulated water (at 7:00 on February 5) | Water level of Vertical Shaft | Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm) | O.P.+ 2,093 mm (2 mm decrease since 7:00 on February 4) | O.P.+ 2,316 mm (14 mm decrease since 7:00 on February 4) | _ |
| | Water level of Turbine Building | O.P.+ 2,395 mm (3 mm increase since 7:00 on February 4) | O.P.+ 2,570 mm (6 mm increase since 7:00 on February 4) | O.P.+ 2,497 mm (13 mm decrease since 7:00 on February 4) | O.P.+ 2,535 mm (14 mm decrease since 7:00 on February 4) |
| | Water level of Reactor Building | O.P.+ 3,846 mm (9 mm increase since 7:00 on February 4) | O.P.+ 2,661 mm (6 mm increase since 7:00 on February 4) | O.P.+ 2,508 mm (9 mm decrease since 7:00 on February 4) | O.P.+ 2,559 mm (12 mm decrease since 7:00 on February 4) |
| | Water level of each building in the Centralized Radiation Waste | Process Main Building | O.P.+ 4,514 mm (Increase from initial level:5,731 mm, 39 mm increase since 7:00 on February 4) | | |
| | | High Temperature Incinerator Building | O.P.+ 1,364 mm (Increase from initial level:2,090 mm, 103 mm decrease since 7:00 on February 4) | | |
| Treatment Facility | | On-site Bunker Building | O.P.+ 4,291 mm (Water level from floor:495 mm, 4 mm increase since 7:00 on February 4) | | |
| Situation of transfer of the accumulated water | | Unit 1 | Unit 2 | Unit 3 | Unit 4 |
| | | _ | Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 9:58 on December 22) | Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 9:56 on February 1) | _ |
| | | Unit 5 and 6 | | | |
| | | Basement of Unit 6 Turbine Building →Temporary Tank | Transfer Completed (From 10:00 on February 4 to 15:00 on February 4) | | |
| Operation condition of water treatment facility | | Cesium Adsorption Apparatus: Since 16:22 on January 26 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 8:32 on February 5 Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance | | | |
| Notes | * At 8:32 AM on February 5, we temporarily stopped the second Cesium Adsorption Apparatus (SARRY) for a filter cleaning. | | | | |
| For quick publication of the data of water level, values are provided as reference values | | | | | |