

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on February 13)**

Water Level of the accumulated water (at 7:00 on February 13)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 2,094 mm (2 mm increase since 7:00 on February 12)	O.P.+ 2,531 mm (36 mm increase since 7:00 on February 12)	—
	Water level of Turbine Building	O.P.+ 2,421 mm (7 mm increase since 7:00 on February 12)	O.P.+ 2,624 mm (16 mm decrease since 7:00 on February 12)	O.P.+ 2,548 mm (27 mm decrease since 7:00 on February 12)	O.P.+ 2,574 mm (3 mm decrease since 7:00 on February 12)
	Water level of Reactor Building	O.P.+ 3,907 mm (10 mm increase since 7:00 on February 12)	O.P.+ 2,735 mm (21 mm increase since 7:00 on February 12)	O.P.+ 2,565 mm (31 mm decrease since 7:00 on February 12)	O.P.+ 2,587 mm (3 mm decrease since 7:00 on February 12)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,258 mm (Increase from initial level:5,475 mm, 44 mm increase since 7:00 on February 12) O.P.+ 2,830 mm (Increase from initial level:3,556 mm, 30 mm increase since 7:00 on February 12) O.P.+ 4,312 mm (Water level from floor:516 mm, 4 mm increase since 7:00 on February 12)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:28 on February 12)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 10:41 on February 9)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank Transfer Completed (From 10:00 on February 12 to 15:00 on February 12)			
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 15:50 on February 7 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 12:24 on February 12 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					

※ For quick publication of the data of water level, values are provided as reference values.