Situation of water level, transfer and treatment of the accumulated water in Fukushima Daiichi Nuclear Power Station (at 9:00 on February 24)

		Unit 1	Unit 2	Unit 3	Unit 4
Water Level of the accumulated water (at 7:00 on February 24)	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 1,840 mm (277 mm decrease since 7:00 on February 23)	O.P.+ 2,508 mm (18 mm decrease since 7:00 on February 23)	_
	Water level of Turbine Building	O.P.+ 2,486 mm (11 mm increase since 7:00 on February 23)	O.P.+ 2,731 mm (11 mm decrease since 7:00 on February 23)	O.P.+ 2,557 mm (40 mm decrease since 7:00 on February 23)	O.P.+ 2,557 mm (3 mm increase since 7:00 on February 23)
	Water level of Reactor Building	O.P.+ 4,034 mm (34 mm increase since 7:00 on February 23)	O.P.+ 2,837 mm (15 mm increase since 7:00 on February 23)	O.P.+ 2,573 mm (38 mm decrease since 7:00 on February 23)	O.P.+ 2,570 mm (2 mm increase since 7:00 on February 23)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building	O.P.+ 4,466 mm (Increase from initial level:5,683 mm, 12 mm increase since 7:00 on February 23)		
		High Temperature Incinerator Building	O.P.+ 2,482 mm (Increase from initial level:3,208 mm, 390 mm increase since 7:00 on February 23)		
		On-site Bunker Building	O.P.+ 4,339 mm (Water level from floor:543 mm, 4 mm increase since 7:00 on February 23)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
			Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:28 on February 23)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 10:39 on February 23)	
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on February 23 to 10:15 on February 23)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 17:44 on February 20 In operation 2nd Cesium Adsorption Apparatus (Sarry): Since 9:25 on February 19 Suspended Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					